

Project_Name	Project_Description	Project_Type	Length[Km]	Tender_No	Contract_No	Financer	Contractor	Supervisor	Starting_Date	End_Date	Duration_Months	Completion_Date	Extension_Time_Months	Division	Status	Amount_Paid	Engineer_in_Charge
Improvement works for Kibugabuga-Ruhuha Road project	Subgrade reshaping, lay as-of a new murrum layer thick of 20 cm and provide an effective road drainage	Improvement works	24.50	No 086/T/2010-N/BAD/RPPA	374/RTDA/011	BAD	MAXWELL-PRIME JOINT VENTURE	INFRAMAD	3-Jun-11	2-Mar-12	8	4-May-12	0.87	Development	78%	99%	KAGABO Achille
Kigali-Ruhengeli Road Rehabilitation Project	Widening the existing road from 6 m to 7 m width by milling the existing road and make a 20cm thick subbase, lay a new 20cm base course layer and a new 5 cm asphalt course layer, then provide 1 m width shoulder on each side of the roadway	Rehabilitation (Upgrading)	83.10	No 071/T/2009-IMININFRA/RPPA	582/CGPT/09	W.B and GOR	CHICO Co Ltd	ROUGHTON International	28-Dec-09	28-Mar-12	27	28-Sep-12	0	Development	98.50%	99.60%	KAGABO Achille
MULTINATIONAL BURUNDI-RWANDA CYANGUGU(RUSIZI)-NTEZENZI-MWITYAZO (50 Km)	Rehabilitation of Cyangugu-Ntenzezi paved road section (30 km) Construction and asphaltting the road Ntenzezi-Mwityazo section (19 km) Sensitization on HIV/AIDS, environmental and road safety issues.	Rehabilitation and construction	50.00	140/T/2009-IMININFRA-FAD/RPPA	448/TRAVAU X ROUTIERS/R TDA-CSEP/010	ADB & GoR	China Road and Bridge Corporation	CIRA	8-Oct-10	8-Dec-12	26	8-Jul-13	Not specified	Development	99%	85.60%	RWAKIGARAMA Fabien
REHABILITATION OF RUSIZI URBAN ROADS AND HEAVY TRUCKS BRIDGE AT RUSIZI II RIVER, LOTS 1,2 AND 3	Lot 1: The intervention for the Rehabilitation of the steel arch bridge connecting Bukavu Town and Rusizi District will be done on: - Steel parts; - Reinforced concrete elements; - The aprons; And the construction of the footbridge (passerelle) of inspection for the actual rehabilitation works.	Rehabilitation	0.038	094/T/2010-N/MININFRA-UE/RPPA	2010/007/EU/MT	EU	HORIZON Construction	INFRAMAD	19-Jul-11	18-Dec-12	5	31-May-12	5	DEVELOPMENT	25%	98.70%	RWAKIGARAMA Fabien
REHABILITATION OF RUSIZI URBAN ROADS AND HEAVY TRUCKS BRIDGE AT RUSIZI II RIVER, LOTS 1,2 AND 3	Lot 2: The rehabilitation of 1.3 Km of the Rusizi Urban Roads has the following component: - Improving the drainage system of the road by setting up the drains under the ditches. - Replacement of the existing degraded hydraulic structures; Construction of pedestrians ways	Rehabilitation	1.38	094/T/2010-N/MININFRA-UE/RPPA	2010/008/EU/MT	EU	HORIZON Construction	None	19-Jul-11	18-Dec-12	5	31-May-12	5	DEVELOPMENT	69%	95.19%	RWAKIGARAMA Fabien
REHABILITATION OF RUSIZI URBAN ROADS AND HEAVY TRUCKS BRIDGE AT RUSIZI II RIVER, LOTS 1,2 AND 3	Lot 3: The rehabilitation of 1.5 Km of the Rusizi Urban Roads from the junction PENDEZA and KADASOMWA: - Improving the drainage system of the road by setting up the drains under the ditches. -Replacement of the existing degraded hydraulic structures; Construction of pedestrians ways	Rehabilitation	1.5	094/T/2010-N/MININFRA-UE/RPPA	2010/009/EU/MT	EU	Joint Venture SEBULIKO KO N. EMMANUEL AND BERCO Construction	None	19-Jul-11	18-Dec-12	5	31-May-12	5	DEVELOPMENT	86%	No Info	RWAKIGARAMA Fabien
REHABILITATION OF BUGARAMA-RUHWA ROAD	The rehabilitation of the Section Bugarama- Ruhwa (7.5) road.	upgrading of bituminous road	7.5	()	059/RTDA/011	ADB & GoR	SOGEA SATOM	GIBB AFRICA LIMITED	14-Nov-11	31-May-12	8	31-May-12	0	DEVELOPMENT	100%	4,315,480,134 FRW	RWAKIGARAMA Fabien
SLOPE REHABILITATION AND PAVEMENT REINSTATEMENT AT PK 28 OF BUGARAMA-RUHWA ROAD	Construction of the Concrete Retaining walls at both locations PK 28+400 and PK 28+700; Reinstatement of existing road pavement and Rehabilitation of the existing drainage works	Rehabilitation and construction	0.02	Single source	2523/TRAVAU X ROUTIERS/R TDA-CSEP/010	ADB & GoR	CHINA ROAD AND BRIDGE CORPORATION	GIBB AFRICA LIMITED	20-Oct-10	20-Apr-11	6	31-Aug-12	4.33	DEVELOPMENT	100%	923,659,660 RWF	RWAKIGARAMA Fabien
Ngororero-Satsiyi	Earth road, with drainage system of bridges was well as pipe culverts. The road is covered by murrum to strength the surface, construction of Satsiyi dyke to allow the road to be useful.	Improvement	21	None	350/RTDA/011	ADB	GM-CEC	Atlantis s.a.r.l	9-May-11	Not yet	7	Not yet	3	Development	90%	134,712,991,240 RWF	UWITONZE Fr. Xavier
Bulinga-Remera	Earth road, with drainage system of bridges was well as pipe culverts. The road is covered by	Improvement	36	None	050/RTDA/011	ADB	HORIZON Construction	CCC	8-Aug-11	Not yet	6	Not yet	2	Development	78%	718,816,560 RWF	UWITONZE Fr. Xavier
Kigali Urban Roads Upgrading Project (36 km)	The road is covered by Bituminous Concrete, construction of walkways, construction of humps, street lighting, construction of drainage and rehabilitation of existing ones.	Paved	36	Single source	450/UPPR/09	Ex-Im Bank of China	CRBC	BE KIADY	Nov. 2009	Nov. 2011	24	17-Oct-11	0	Development	100%	100%	UWITONZE Fr. Xavier
Rehabilitation of Ngororero-Mukamira	The road is covered by a Bituminous Concrete, drainages were rehabilitated and other constructed, traitemet of weak sections by purging	Paved	24.7	None	450/UPPR/09	Ex-Im Bank of China	CRBC	STUDI International	2-Jul-09	2-Apr-11	18	2-Jul-11	6	Development	100%	22,170,204,740 RWF	UWITONZE Fr. Xavier
Lot I: Ngororero-Kavumu	Earth road, with drainage system of bridges was well as pipe culverts. The road is covered by murrum to strength the surface.	Improvement	24.7	None	277/TRAVAU X ROUTIER/09	ADB, GoR	EUR	TECOS	1-Jul-09	31-Dec-09	7	24-Jun-11	4	Development	100%	578,572,560 RWF	UWITONZE Fr. Xavier

Lot II: Kavumu-Rubaya-Kabaya	Earth road, with drainage system of bridges was well as pipe culverts. The road is covered by murrum to strength the surface.	Improvement	23	None	278/TRAVAU X ROUTIER/09	ADB, GoR	EUR	TECOS	7-Jan-09	31-Dec-09	7	24-Jun-11	4	Development	100%	592,784,064 RWF	UWITONZE Fr. Xavier
crete congo/nil-ntendezi	(i)deforestation, scrub clearing, and scraping; (ii)fill and cut excavations and cleansing; (iii)construction of a 7 m large pavement in bituminous concrete; (iv) Cleaning and restoration of pipes and construction of new reinforced concrete hydraulic structures such as pipes; (v) Longitudinal drainage through cleaning, elevation and restoration of existing hydraulic gutters and the construction of masonry gutters, water descents and crest pits; (vi)Construction of supporting brick walls and in gabions; (vii) Construction of crossroads	rehabilitation	30	008/W/2011-AIO/PLAN/R/TDA-BAD	449/TRAVAU X ROUTIERS/R TDA-CSEP/010	ADB	China Roads and bridges corporation	inframad	8-Oct-10	8-Apr-12	18	8-Jul-12	3	development	97%	12,403,159,140 RWF	Jacqueline MANIRAGUHA
BUTARE URBAN STONE ROADS Lot 2 & Lot 3 (of stone paved road and of drainage):stoned roads	Earth works -Base course of murrum of 15cm thickness -Surfacing of paving stones -Sidewalk -Cleansings.	Construction of stoned roads	5.286	5.286	RMF/2010-2011/06	GoR	ERGECO	SAFE Construction	16-Aug-10	16-Feb-11	6	16-Apr-11	2	development	100%	1,463,023,796 RWF	Jacqueline MANIRAGUHA
BUTARE URBAN STONE ROADS lot 1	Earth works -Base course of murrum of 15cm thickness -Surfacing of paving stones -Sidewalk -Cleansings.	Construction	8.287		RMF/2010-2011/49	GoR, LUYE DISTRICT	HORIZON Construction Ltd	SAFE Construction	24-Mar-11	24-Sep-11	6	29-Mar-12	0.87	development	100%	1,801,260,389 RWF	Jacqueline MANIRAGUHA
ACCESS - ROAD N° 3 & ROAD C (Kigali Special Economic Zone)	The project is located within Kigali City to the North-East of Kigali International Airport. The site is at the end of the KIMIRONKO road up to the road 1, the entrance of KSEZ phase2 coming from Phase 1. It is located on the Kayumba and Zindiro's hills. The access road will connect Kigali City and Kigali Special Economic Zone. The project consists of: -construction of 5km long paved road of 7m width of bitumen surfaced carriageway with 1.5m	Emergency	3	None	293/RTDA/2011	GoR	NPD-COTRACO	INFRAMAD	15-Apr-11	1-Aug-11	6	17-Dec-12	16	development	48%	74.60%	Jacqueline MANIRAGUHA
ACCESS - ROAD N° 1 PAVED ROAD CONSTRUCTION (Kigali Special Economic Zone)	The project is located within Kigali City to the North-East of Kigali International Airport. The site is approximately 3km from the main road to Nyagatare off the access to Gasabo and the Free Zone. It is located on the Munini's hill. The access road will connect the Free Zone to the Kigali Industrial Park.	Emergency	2	()	943/RTDA/010	GoR	NPD-COTRACO	INFRAMAD	10-Aug-10	10-Feb-11	6	17-Dec-12	12	development	74%	76%	Jacqueline MANIRAGUHA
MUDASOMWA-GISOVU EARTH ROAD + AMENDMENTS: ACCESS ROAD TO MUSHUBI TEA FACTORY -RUKARARA HYDROPOWER PLANT ACCESS ROAD	The main works are: <input type="checkbox"/> Installation and withdraw of site; <input type="checkbox"/> Topographic Surveys; <input type="checkbox"/> Clearing of undergrowth and cleaning of the road reserve; <input type="checkbox"/> Earthwork out of cut and fill; <input type="checkbox"/> compaction Preparation and completion of subgrade; <input type="checkbox"/> Implementation of lateritic wearing course; <input type="checkbox"/> Work of drainage of rain water: side ditches out of ground or masonry, culverts...	Periodic maintenance	65.2	133/T/2009-IMININFRA/RPP A	RMF/2009-2010/33	RMF	NPD-COTRACO	GE&SS	10-Mar-10	10-Mar-11	12	12-Apr-12	31-Aug-11	Maintenance	100%	3,657,505,818 RWF	MUHOZA Albert
CYAKABIRI-NYABIKENKE-MASIZI BRIDGE Lot 1	The main works are: <input type="checkbox"/> Installation and withdraw of site; <input type="checkbox"/> Topographic Surveys; <input type="checkbox"/> Clearing of undergrowth and cleaning of the road reserve; <input type="checkbox"/> Earthwork out of cut and fill; <input type="checkbox"/> compaction Preparation and completion of subgrade; <input type="checkbox"/> Implementation of lateritic wearing course; <input type="checkbox"/> Work of drainage of rain water: side ditches out of ground or masonry, culverts...	Periodic Maintenance	51.25	118/T/2009-IMININFRA/RPP A	RMF/2009-2010/56	RMF	Entreprise Mubligi Paul (EMP)	TECOS	14-Jun-10	14-Jun-11	12	14-Aug-11	2	Maintenance	100%	2,939,914,635 RWF	MUHOZA Albert

PERIODIC MAINTENANCE WORKS OF BUTARE - KIBEHO - MUSE	The main works are: <input type="checkbox"/> Installation and withdraw of site; <input type="checkbox"/> Topographic Surveys; <input type="checkbox"/> Clearing of undergrowth and cleaning of the road reserve; <input type="checkbox"/> Earthwork out of cut and fill; <input type="checkbox"/> compaction Preparation and completion of subgrade; <input type="checkbox"/> Implementation of lateritic wearing course; <input type="checkbox"/> Work of drainage of rain water: side ditches out of ground or masonry, culverts...	Periodic Maintenance	53	None	RMF/2009-2010/06	RMF	GM&CEC	CETROING	7-Sep-2009	7-Jun-10	9	8-Oct-10	4	Maintenance	100%	2,235,160,143 RWF	MUHOZA Albert
REHABILITATION OF SASHWARA-KABATWA ROAD	The main works are: <input type="checkbox"/> Installation and withdraw of site; <input type="checkbox"/> Topographic Surveys; <input type="checkbox"/> Clearing of undergrowth and cleaning of the road reserve; <input type="checkbox"/> Earthwork out of cut and fill; <input type="checkbox"/> compaction Preparation and completion of subgrade; <input type="checkbox"/> Implementation of lateritic wearing course; <input type="checkbox"/> Work of drainage of rain water: side ditches out of ground or masonry, culverts...	Rehabilitation and Periodic maintenance	9.8	011/T/2012-NPLAN/RTDA		EWSA	ERGECO LTD	NGANDU CONSULTING RWANDA	6-Sep-12	6-Feb-13	5	6-Feb-13	0	Maintenance	100%	104,273,220 RWF	MUHOZA Albert
Periodic Maintenance of Byimana- Buhanda-Kaduha	Installation, cutting, pose of wearing course, drainage system and environment protection	Rehabilitation	49	N° 032/T/2010-NR/MININFRA/RPPA	RMF/2009-2010/55	RMF	SAM Construct	HYCOGEC CONSULTANT	3-Jun-10	2-Oct-11	16	8-Nov-11	4	Maintenance	100%	2,571,825,839 RWF	Dieudonné GARUKA
Urgent Maintenance Works of Gitarama-Huye-Akanyaru and Huye-Kitabi Roads.	Urgent Repair Works	Emergency	186.4	022/S/2012-IO/PLAN/RTDA	RMF/2011-2012/02	RMF	Horizon Construction		14-Apr-11	14-Aug-12	4	13-Feb-12	6.1	Maintenance	Contractor has stopped working now we are preparing the meeting with MOS and HORIZON in order to look how this Project can be terminated as there new coming project on those roads.		Pacifique MPORANANAYO
Rehabilitation and periodic maintenance Rwamagana - Zaza road		Periodic Maintenance works	28	001/T/2011-N/RTDA	RMF/2011-2012/64	RMF	ENC JV Buildafrica	Bureau d'Etude HYCOGEC	9-Aug-12	9-Jun-13	10	9-Nov-13	5	Maintenance	62%	45%	Pacifique MPORANANAYO
Slope failure at Kiizi, Gakomeye spot in HUYE - KITABI road PK 21+00	Slope failure occurred due to a stream that dug deep under the paved road at PK21+00. This stream has been deviated and maintenance works are at 55% at this spot.	Emergency	0.035	None	RMF/2012 - 2013/08	RMF	Engineering Regiment	Major Rukeratabaro	17-May-12	17-Oct-12	5	17-Oct-12	0	Maintenance	100%	95%	Rutera Rose
Rehabilitation and Periodic maintenance of Nyakinama-Vunga-Satinsyi unpaved road	Periodic Maintenance	Rehabilitation and Periodic Maintenance	21	106/T/2010-N/MININFRA/RPPA	RMF/2010-2011/66	RMF	ERGECO	ATLANTIS CONSULT	14-May-12	14-Feb-13	9	31-Aug-13	6.5	Maintenance	32%	204,991,577.9 RWF	Imena MUNYAMPENDA
Emergency works for repair of unpaved road Nyagatovu -Ntebe	Emergency works for repair of unpaved road Nyagatovu -Ntebe	Emergency	6.2	None	RMF/2012-2013/10	RMF	NPD COTRACO		21-Jun-12	21-Sep-12	3	Not yet	0	Maintenance	83%	0	Perpetue
Emergency for removal of landslides on Ngororero-Mukamira Asphalt road	Landslide Removal, Paving Road with Asphalt	Emergency	PK 92+200 and PK51+500)	SINGLE SOURCE		RMF	Engineering regiment	RTDA	21-Sep-12	21-Oct-12	3	Not specified	Not specified	Maintenance	23%	205,521,001 rwf	UWANJYE Yvette
Nyabarongo River bank protection on Ngororero Mukamira road	Nyabarongo River bank protection on Ngororero Mukamira road	Emergency	PK 33+100	None	N°RMF/2011 - 2012 / 32	RMF	ENGINEERING REGIMENT	RTDA	15-Dec-12	9-Feb-12	2	9-Feb-12	3	Maintenance	100%	29,576,872.5 RWF	UWANJYE Yvette
EMERGENCY WORKS FOR PREVENTION OF INFILTRATION AT GISWI - UWINTEKO ROAD SECTION, RETAINING WALL AT NYARUSHISHI SECTOR AND ROAD DEVIATION AT MUNINI SECTOR	EMERGENCY WORKS FOR PREVENTION OF INFILTRATION AT GISWI - UWINTEKO ROAD SECTION, RETAINING WALL AT NYARUSHISHI SECTOR AND ROAD DEVIATION AT MUNINI SECTOR	Emergency		None	N°RMF/2012 - 2013 / 05	RMF	ENGINEERING REGIMENT	RTDA	2-May-12	2-Aug-12	3	Not specified	3	Maintenance	48%	86%	UWANJYE Yvette
Supply and Installation of Urgent Road Traffic Signs on Bazlette and Rwaza Black spots in Rubavu District & Painting three humps on Huye road at the entrance of National University of Rwanda.	Supply and Installation of Urgent Road Traffic Signs on Bazlette and Rwaza Black spots in Rubavu District & Painting three humps on Huye road at the entrance of National University of Rwanda.	Supply and Installation		None	147/RTDA/011	GOR	CLUBA ALFIO	RTDA	11-Jan-11	12-Jan-11	1	12-Jan-11	0	planning	100%	2,325,544 RWF	Verjus Hadelin

Supply and Installation of road traffic signs on Muhanga-Karongi and Huye-Nyamagabe National roads & Overhead gantry sign boards at 12 Borders.	Supply and Installation of road traffic signs on Muhanga-Karongi and Huye-Nyamagabe National roads & Overhead gantry sign boards at 12 Borders.	Supply and Installation	152	007/F/2012-NO/PLAN/RTDA	013/RTDA/012	GOR	K CR&A LTD	RTDA	30-Mar-12	30-Jun-12	3	31/08/2012	1	planning	95%	556,074,885 RWF	Verjus Hadelin
Supply and Installation of road traffic signs on Kigali-Akanyaru road and Kigali-Kayanza road.	Supply and Installation of road traffic signs on Kigali-Akanyaru road and Kigali-Kayanza road.	Supply and Installation	157	003/F/2011-N/RTDA	101012	GOR	SIGNBOA RD DEVELOPMENT	RTDA	3-Jan-12	6-Jan-12	3	17-Jan-12	1	planning	100%	100%	Verjus Hadelin
Painting 3 humps on Musanze road at the entrance of Hospital and 5 humps on Rubavu Urban road & 16 road markings on these roads.	Painting 3 humps on Musanze road at the entrance of Hospital and 5 humps on Rubavu Urban road & 16 road markings on these roads.	Painting Humps		None	None	GOR	SIGNBOA RD DEVELOPMENT LTD	RTDA	5-Mar-12	19-Mar-12	0.5	19-Mar-12	0	planning	100%	100%	Verjus Hadelin
Construction of the road to Tumba College of Technology	Construction of the road to Tumba College of Technology	Rehabilitation and Upgrading	9.5	020/W/2012-N/PLAN/RTDA	not yet	JICA, GOR	Not yet	None	None	None	None	None	0	Planning	Hiring a contractor for works	0	Marcel MASENGO
Detailed studies for roads of access to tea Gatare and Kivu-Muganza tea factories.	Detailed studies for roads of access to tea Gatare and Kivu-Muganza tea factories.	Rehabilitation Periodic	38.63	None	RMF/2010-2011/34	GOR/RMF	MULTI CONSTRUCT	None	12-Jun-10	3-Jun-11	3	3-Jun-11	0	Planning	100%	28,000,000 RWF	Marcel MASENGO
Emergency Works of Rehabilitation of Musanze - Kinigi asphalt road	Patching of potholes on Musanze - Kinigi asphalt road. Construction of the retaining wall on Musanze - Rubavu asphalt road and well as the construction of the storm water drainage.	Emergency	15	Short List	RMF/2012-2013/09	RMF	ECOAT	RTDA	31-May-12	30-Jul-12	2	PROVISIONAL RECEPTION REQUESTED	0	Maintenance	98%	295626340 RWF	MUNYANEZA Thaddee
Emergency Maintenance of construction of the retaining wall on Rubengera - Pinda earth road at Kiyumu and on Brasserie -	Construction of the retaining wall on both roads	Emergency	2	N/A single source	RMF/2012-2013/11	RMF	Engineering regiment	RTDA	4-Jun-12	3-Sep-12	3	PROVISIONAL RECEPTION REQUESTED	0	Maintenance	98%	0	MUNYANEZA Thaddee
Emergency Maintenance repair Works for Karongi - Rusizi road.	Embarkment repair (elevation)	Emergency	2	N/A single source	RMF/2012-2013/13	RMF	Engineering regiment	RTDA	4-Jun-12	3-Sep-12	3	PROVISIONAL RECEPTION REQUESTED	0	Maintenance	98%	77,722,825 RWF	MUNYANEZA Thaddee
RWESERO DAM REPAIR WORKS	Construction of the retaining wall and patching of potholes	Emergency	5	N/A single source	RMF/2012-2013/12	RMF	Engineering regiment	RTDA	21-May-12	20-Aug-12	3	?	2	Maintenance	40%	0	MUNYANEZA Thaddee
Routine maintenance of Ruhengeri-Nyakinama-Cyamika	RWESERO DAM REPAIR WORKS	Emergency		None	1315/CORP/012	RMF	EGECOR		16-Jun-12	16-Oct-12	4	6-May-13	3	Maintenance	100%	70%	KAGABA Remy
Jomba-Shyira	routine maintenance	routine maintenance	34	None	RMF/2011-2012/24	RMF	ECOBIE	RTDA	1-Dec-12	11-Dec-12	10	11-Dec-12	0	Maintenance	100%	60% OF TOTAL AMOUNT	MWISENEZA Maxime
Construction of a Retaining wall at Gisiza and deviation of Koko river at pk 27-600 Rubengera -Rugero road	Rehabilitation and periodic maintenance	Rehabilitation	15.3	Short List	11.07.029/983 /12/LTU- DIR/YM/jps	EWSA+ RTDA	ECOTIBAT	C.C.C	31-Jan-12	31-Oct-12	9	31-Oct-12	2.67	Maintenance	30%	20 % ADVANCE PAYMENT	MWISENEZA Maxime
PERIODIC MAINTENANCE WORKS OF PINDURA-BWEYEYE	Construction of a Retaining wall at Gisiza and deviation of Koko river at pk 27-600 Rubengera -Rugero road	EMERGENCY		Short List	RMF/2010-2011/40	RMF	EUR	BE KIADY	12-Jan-11	15-Aug-11	4	26-Jul-12	3	Maintenance	100%	100%	MWISENEZA Maxime
Cyakabiri Nyabikenke Ndusu lot 2	routine maintenance	routine maintenance	32	017/S/2011-IO/MNT/RTDA	RMF/2012-2013/01	RMF	EMP/C.P.A		15-Jul-12	15-Sep-12	2	15-Sep-12	0	Maintenance	100%	16,516,000 RWF	MUNYANEZA George
Kazabe Rutsiro Gashubi	Subgrade reshaping, layer of a new murram layer thick of 20 cm and provide an effective road drainage	Improvement works	34.558	NO 118/T/2009-IMININFRA/RPPA	RMF/2009-2010/53	RMF	SOBETRA UGANDA LTD	TECOS	21-Jun-10	21-Apr-11	10	Correction of provisional handover remarks on going/ replacement of old timbers on the bridges)	5	MAINTENANCE	100%	2,599,726,882 RWF	NSHIMIYIMANA Albert Jackson
	Subgrade reshaping, layer of a new murram layer thick of 20 cm and provide an effective road drainage and rehabilitation of bridges	Improvement works	55.322	no 042/T/2010-N/MININFRA/RPPA	RMF/2010-2011/08	RMF	ENTREPRISE USENGIMANA RICHARD	TECOS	15-Sep-10	15-Oct-11	14	The contractor completed the penalty period and the technical handover is scheduled to take place on the 23 September 2012	3	MAINTENANCE	80%	1,559,618,455 RWF	NSHIMIYIMANA Albert Jackson

Access road to karongi tea Factory(Karongi Gasenyi and Rugabano Gasenyi)	Subgrade reshaping, layer of a new murrum layer thick of 20 cm and provide an effective road drainage	Improvement works	28.6	0034/2011-N/RTDA	Contract negotiations have been done but there are no funds. Few amount has been released to improve only Karongi Gasenyi section. The contract is to renegotiated.	GOR	FIECO	TECOS	Not yet	Not yet	Not yet	Not yet	0	MAINTENANCE	0%	0	NSHIMIYIMANA Albert Jackson
Rehabilitation of Kigali-Gatuna road	Rehabilitation of Kigali-Gatuna road	Rehabilitation	77.8	EuropeAid/130264/D/WKS/RW	2011.001/AE/MT	EU	STRABAG	TR-ENGINEERING	2-Jan-12	2-Jul-14	30	Not yet	not yet	Development	10%	5,260,643.53 Eur	MUGABO Peter

Project_Name	Project_Description	Project_Type	Surface_Type	Length[Km]	Tender_No	Contract_No	Financier	Contractor	Supervisor	Contract_Amount	Contract_Date	Starting_Date	End_Date	Duration_Months	Completion_Date	Extension_Time_Months
Improvement works for Kibugabuga-Ruhaha Road project	Subgrade reshaping, lay a of a new murrum layer thick of 20 cm and provide an effective road drainage	Improvement works	Unpaved	24.5	No 086/T/2010-N/BAD/RPPA	374RTDA/011	BAD	MAXWELL-PRIME JOINT VENTURE	INFRAMAD	679,595,769	6-May-11	3-Jun-11	2-Mar-12	8	4-May-12	0.87
Kigali-Ruhengeli Road Rehabilitation Project	Widening the existing road from 6 m to 7 m width by milling the existing road and make a 20cm thick subbase, lay a new 20cm base course layer and a new 5 cm asphalt course layer, then provide 1 m width shoulder on each side of the roadway	Rehabilitation (Upgrading)	Paved	83.1	No 071/T/2009-1MINDINFRFA/RPPA	582/CGPT/09	W.B and GOR	CHICO Co Ltd	ROUGHTON International	32,710,844,349 RWF	30-Nov-09	28-Dec-09	28-Mar-12	27	28-Dec-12	6
MULTINATIONAL BURUNDI-RWANDA CYANGUGU(RUSIZI)-NTENDEZI-MWITYAZO (50 Km)	Rehabilitation of Cyangugu-Ntendezi paved section (30 km) Construction and asphaltting the road Ntendezi-Mwityazo section(19 km) Sensitization on HIV/AIDS, environmental and road safety issues.	Rehabilitation and construction	Paved	50	140/T/2009-1MINDINFRFA/RPPA	448/TRAVAUX ROUTIERS-RTDA-CSEP/010	African Development Bank and the Government of Rwanda	China Road and Bridge Corporation	CIRA	29,278,660,301 RWF	2-Aug-10	8-Oct-10	8-Dec-12	26	xxxx	xxxx
REHABILITATION OF RUSIZI URBAN ROADS AND HEAVY TRUCKS BRIDGE AT RUSIZI II RIVER, LOTS 1,2 AND 3	Lot 1: The intervention for the Rehabilitation of the steel arch bridge connecting Bukavu Town and Rusizi District will be done on: - Steel parts; - Reinforced concrete elements; - The aprons; And the construction of the footbridge (passerelle) of inspection for the actual rehabilitation works	Rehabilitation;	paved	0.038	094/T/2010-NMINDINFRFA-UE/RPPA	2010/007/EU/MT	EUROPEAN UNION	HORIZON Construction	INFRAMAD	161,408,840 RWF	24-Dec-10	19-Jul-11	18-Dec-12	5	31-May-12	5
REHABILITATION OF RUSIZI URBAN ROADS AND HEAVY TRUCKS BRIDGE AT RUSIZI II RIVER, LOTS 1,2 AND 3	Lot 2: The rehabilitation of 1.3 Km of the Rusizi Urban Roads has the following component: - Improving the drainage system of the road by setting up the drains under the ditches. - Replacement of the existing degraded hydraulic structures; Construction of pedestrians ways of 2 m each side of the road. - Reinforcement of the pavement wide of 6 m	Rehabilitation;	paved	1.38	094/T/2010-NMINDINFRFA-UE/RPPA	2010/008/EU/MT	EUROPEAN UNION	HORIZON Construction	None	651,261,800 RWF	25-Dec-10	19-Jul-11	18-Dec-12	5	31-May-12	5
REHABILITATION OF RUSIZI URBAN ROADS AND HEAVY TRUCKS BRIDGE AT RUSIZI II RIVER, LOTS 1,2 AND 3	Lot 3: The rehabilitation of 1.5 Km of the Rusizi Urban Roads from the junction PENDEZA and KADASOMWA: - Improving the drainage system of the road by setting up the drains under the ditches. - Replacement of the existing degraded hydraulic structures; Construction of pedestrians ways of 2 m each side of the road; - Reinforcement of the pavement wide of 6 m	Rehabilitation;	paved	1.5	094/T/2010-NMINDINFRFA-UE/RPPA	2010/009/EU/MT	EUROPEAN UNION	Joint Venture SEBULIKOKO N. EMMANUEL AND BERCO Construction	None	941,510 Euros	26-Dec-10	19-Jul-11	18-Dec-12	5	31-May-12	5
REHABILITATION OF BUGARAMA-RUHWA ROAD	The rehabilitation of the Section Bugarama-Ruhwa (7.5) road.	upgrading of bituminous road	Paved	7.5	()	059/RTDA/011	AFRICAN DEVELOPMENT BANK and AFRICAN DEVELOPMENT BANK and GOVERNMENT	SOGEA SATOM	GIBB AFRICA LIMITED	4,315,480,134 FRW	2-Aug-11	14-Nov-11	31-May-12	8	31-May-12	0
SLOPE REHABILITATION AND PAVEMENT REINSTATEMENT AT PK 28 OF BUGARAMA-RUHWA ROAD	Construction of the Concrete Retaining walls at both locations PK 28-400 and PK 28-700; Reinstatement of existing road pavement and Rehabilitation of the existing drainage works	Rehabilitation and construction	Paved	0.2	Single source	2523/TRAVAUX ROUTIERS-RTDA-CSEP/010	DEVELOPMENT BANK and GOVERNMENT	CHINA ROAD AND BRIDGE CORPORATION	GIBB AFRICA LIMITED	925,659,660 RWF	14-Jul-12	20-Oct-10	20-Apr-11	6	31-Aug-12	4
Ngororero-Satinyi	Earth road, with drainage system of bridges was well as pipe culverts. The road is covered by murrum to strength the surface, construction of Satinyi dyke to allow the road to be useful.	Improvement	Gravel	21	None	350RTDA/011	AIDB	GM-CEC	Atlantis s.a.rl	1,519,948,000 RWF	27-Apr-11	9-May-11	Not yet	7	Not yet	3
Bulunga-Remera	Earth road, with drainage system of bridges was well as pipe culverts. The road is covered by murrum to strength the surface.	Improvement	Gravel	21.6	None	050RTDA/011	AIDB	HORIZON Construction	CCC	1,797,041,400 RWF	26-Jul-11	8-Aug-11	Not yet	6	Not yet	2
Kigali Urban Roads Upgrading Project (36 km)	The road is covered by Bituminous Concrete, construction of walkways, construction of humps, street lighting, construction of drainage and rehabilitation of existing ones.	Paved	Bituminous Concrete	36	Single source	450UPPR/09	Ex-Im Bank of China	CRBC	BE KIADY	USD 35917241.7	20-Aug-07	Nov.2009	Nov. 2011	24	17-Oct-11	0
Rehabilitation of Ngororero-Mukamira	The road is covered by a Bituminous Concrete, drainages were rehabilitated and other constructed, treatment of weak sections by purging	Paved	Bituminous Concrete	56	None	450UPPR/09	Ex-Im Bank of China	CRBC	STUDI International	23,093,963,272 RWF	29-Sep-08	7-Feb-09	4-Feb-11	18	2-Jul-11	6
Lot I: Ngororero-Kavumu	Earth road, with drainage system of bridges was well as pipe culverts. The road is covered by murrum to strength the surface.	Improvement	Gravel	24.7	None	277/TRAVAUX ROUTIER/09	ADB, GoR	EUR	TECOS	614,587,380 RWF	7-Jan-09	7-Jan-09	31-Dec-09	7	24-Jun-11	4
Lot II: Kavumu-Rubaya-Kabaya	Earth road, with drainage system of bridges was well as pipe culverts. The road is covered by murrum to strength the surface.	Improvement	Gravel	23	None	278/TRAVAUX ROUTIER/09	ADB, GoR	EUR	TECOS	611,180,600 RWF	7-Jan-09	7-Jan-09	31-Dec-09	7	24-Jun-11	4
crete congo/nil-ntendezi	(i)deforestation, scrub clearing, and scraping; (ii)fill and cut excavations and cleansing; (iii)construction of a 7 m large pavement in bituminous concrete; (iv) Cleaning and restoration of pipes and construction of new reinforced concrete hydraulic structures such as pipes; (v) Longitudinal drainage through cleaning, elevation and restoration of existing hydraulic gutters and the construction of masonry gutters, water descents and crest piers; (vi)Construction of supporting brick walls and gabions; (vii) Construction of crossroads and crossings of villages through the execution of parking lanes and lots as well as of sidewalks; (viii)Horizontal and vertical road signs, and safety systems; (ix)Related and various constructions	rehabilitation	Paved	30	008/W/2011-AIO/PLAN/RTDA-BAD	449/TRAVAUX ROUTIERS-RTDA-CSEP/010	ADB	China Roads and bridges corporation	inframad	10,633,467,514 RWF	2-Aug-10	8-Oct-10	8-Apr-12	18	8-Jul-12	3
BUTARE URBAN STONE ROADS Lot 2 & Lot 3 (of stone paved road and of drainage)stoned roads	Earth works -Base course of murrum of 15cm thickness -Surfacing of paving stones -Sidewalk -Cleansings.	Construction of stoned roads	stone-Paved	5.286		RMF/2010-2011/06	Government of Rda	ERGECO	SAFE Construction	1 264 305 929 Rwf	27-July-2010	16-Aug-10	16-Feb-11	6	16-Apr-11	2
BUTARE URBAN STONE ROADS lot 1	Earth works -Base course of murrum of 15cm thickness -Surfacing of paving stones -Sidewalk -Cleansings.	Construction	Paved	8.287		RMF/2010-2011/49	Government of Rda,HUYE DISTRICT	HORIZON Construction Ltd	SAFE Construction	1 801 260 389 RWF	2-Mar-11	24-Mar-11	24-Sep-11	6	29-Mar-12	0.87

ACCESS - ROAD N° 3 & ROAD C	The project is located within Kigali City to the North-East of Kigali International Airport. The site is at the end of the KIMIRONKO road up to the road 1, the entrance of KSEZ phase2 coming from Phase 1. It is located on the Kayumba and Zindiro's hills. The access road will connect Kigali City and Kigali Special Economic Zone. The project consists of: -construction of 5km long paved road of 7m width of bitumen surfaced carriageway with 1.5m wide footpaths on both sides. - Construction 4,492.66 km drainage in masonry or concrete.	Emergency	Paved	21.2	None	293/RTDA/2011	Government of Rda	NPD-COTRACO	INFRAMAD	5 369 880 982 RWF	15-Apr-11	15-Apr-11	1-Aug-11	6	17-Dec-12	16
ACCESS - ROAD N° 1 PAVED ROAD CONSTRUCTION	The project is located within Kigali City to the North-East of Kigali International Airport. The site is approximately 3km from the main road to Nyagatare off the access to Gasabo and the Free Zone. It is located on the Munini's hill. The access road will connect the Free Zone to the Kigali Industrial Park. The project consists of: -construction of 2km long paved road of 7m width of bitumen surfaced carriageway with 1.5m wide footpaths on either side. - Construction of 1.95km drainage in masonry	Emergency	Paved	2	()	943/RTDA/010	Government of Rda	NPD-COTRACO	INFRAMAD	1 801 260 389 RWF	6-Dec-10	10-Aug-10	10-Feb-11	6	17-Dec-12	12
MUDASOMWA-GISOVU EARTH ROAD + AMENDMENTS: ACCESS ROAD TO MUSHIRI TEA FACTORY -RUKARARA HYDROPOWER PLANT ACCESS ROAD	The main works are: <input type="checkbox"/> Installation and withdraw of site; <input type="checkbox"/> Topographic Surveys; <input type="checkbox"/> Clearing of undergrowth and cleaning of the road reserve; <input type="checkbox"/> Earthwork out of cut and fill; <input type="checkbox"/> compaction Preparation and completion of subgrade; <input type="checkbox"/> Implementation of lateritic wearing course; <input type="checkbox"/> Work of drainage of rain water: side ditches out of ground or masonry, culverts...	Periodic maintenance	Unpaved	65.2	133/T/2009-1/MININFRA/RPPA	RMF/2009-2010/33	RMF	NPD-COTRACO	GE&SS	3,662,012,295 RWF	19-Feb-12	10-Mar-10	10-Mar-11	12	12-Apr-12	31-Aug-11
CYAKABIRI-NYABIKENKE-MASIZI BRIDGE Lot 1	The main works are: <input type="checkbox"/> Installation and withdraw of site; <input type="checkbox"/> Topographic Surveys; <input type="checkbox"/> Clearing of undergrowth and cleaning of the road reserve; <input type="checkbox"/> Earthwork out of cut and fill; <input type="checkbox"/> compaction Preparation and completion of subgrade; <input type="checkbox"/> Implementation of lateritic wearing course; <input type="checkbox"/> Work of drainage of rain water: side ditches out of ground or masonry, culverts...	Periodic Maintenance	Unpaved	51.25	118/T/2009-1/MININFRA/RPPA	RMF/2009-2010/56	RMF	Entreprise Mabiligi Paul (EMP)	TECOS	3,118,997,587 RWF	17-May-10	14-Jun-10	14-Jun-11	12	14-Aug-11	2
PERIODIC MAINTENANCE WORKS OF BUTARE - KIBEHO - MUSE	The main works are: <input type="checkbox"/> Installation and withdraw of site; <input type="checkbox"/> Topographic Surveys; <input type="checkbox"/> Clearing of undergrowth and cleaning of the road reserve; <input type="checkbox"/> Earthwork out of cut and fill; <input type="checkbox"/> compaction Preparation and completion of subgrade; <input type="checkbox"/> Implementation of lateritic wearing course; <input type="checkbox"/> Work of drainage of rain water: side ditches out of ground or masonry, culverts...	Periodic Maintenance	Unpaved	53	None	RMF/2009-2010/06	RMF	GMACEC	CETROING	2,291,852,404 RWF (1911450612 Rwf-380401792 Rwf addition maintenance of access road to Mata tea Factory)	30-Jul-09	07/09/2009	7-Jun-10	9	8-Oct-10	4
REHABILITATION OF SASHWARA-KABATWA ROAD	The main works are: <input type="checkbox"/> Installation and withdraw of site; <input type="checkbox"/> Topographic Surveys; <input type="checkbox"/> Clearing of undergrowth and cleaning of the road reserve; <input type="checkbox"/> Earthwork out of cut and fill; <input type="checkbox"/> compaction Preparation and completion of subgrade; <input type="checkbox"/> Implementation of lateritic wearing course; <input type="checkbox"/> Work of drainage of rain water: side ditches out of ground or masonry, culverts...	Rehabilitation and Periodic maintenance	Unpaved	9.8	011/T/2012-N/PLAN/RTDA		EWSA	ERGECO LTD	NGANDU CONSULTING RWANDA	521,366,100 RWF	11-May-12	6-Sep-12	6-Feb-13	5	to be defined	0
Periodic Maintenance of Byimana- Buhanda-Kaduha	Installation, cutting, pose of wearing course, drainage system and environment protection	Rehabilitation	Unpaved	49	N°032/T/2010-NR/MININFRA/RPPA	RMF/2009-2010/55	Road Maintenance Fund(RMF)	SAM Construct	HYCOGEC CONSULTANT	2,603,957,932 RWF	3-May-10	3-Jun-10	2-Oct-11	16	8-Nov-11	4
Urgent Maintenance Works of Gitarama-Huye-Akanyaru and Huye-Kitabi Roads.	Urgent Repair Works	Emergency	Paved	186.4	022/S/2012-10/PLAN/RTDA	RMF/2011-2012/02	RMF	Horizon Construction		548, 945, 602.20 RWF	29-Jul-11	14-Apr-11	14-Aug-12	4	13-Feb-12	6.1
Rehabilitation and periodic maintenance Rwamagana - Zan road		Periodic Maintenance works	Paved Unpaved	28	001/T/2011-N/RTDA	RMF/2011-2012/64	RMF	ENC JV Buildafrica	Barcoo d'Etude HYCOGEC	1,849,378,800 RWF	29-June-2012.	9-Aug-12	9-Jun-12	10	Not yet	0
Slope failure at Kizi, Gakomeye spot in HUYE - KITABI road PK 21+00	Slope failure occurred due to a stream that dug deep under the paved road at PK21+00. This stream has been deviated and maintenance works are at 55% at this spot.	Emergency	Paved	0.35	None	RMF/ 2012 - 2013 /08	Road Maintenance Fund	Engineering Regiment	Major Rukeratabaro	90,410,000 RWF	17-May-12	17-Oct-12	5	Not yet	0	
Rehabilitation and Periodic maintenance of Nyakimama-Yungu-Satinsyi unpaved road	Periodic Maintenance	Rehabilitation and Periodic Maintenance	Unpaved	21	106/T/2010-N/MININFRA/RPPA	RMF/2010-2011/66	RMF	ERGECO	ATLANTIS CONSULT	2,049,915,779 RWF	28-Jun-11	14-May-12	14-Feb-13	9	Not yet	0
Emergency works for repair of unpaved road Nyagatovu - Niebe	Emergency works for repair of unpaved road Nyagatovu -Niebe	Emergency	Unpaved	6.2	None	RMF/2012-2013/10	RMF	NPD COTRACO		172,355,369 RWF		21-Jun-12	21-Sep-12	3	Not yet	0
Emergency for removal of landslides on Ngororero- Mukamira Asphalt road	Landslide Removal, Paving Road with Asphalt	Emergency	Paved	PK 92-200 and PK51+500)	SINGLE SOURCE		RMF	Engineering regiment	RTDA	462,602,150 RWF	not yet			3	not yet	-
Nyabarongo River bank protection on Ngororero Mukamira road	Nyabarongo River bank protection on Ngororero Mukamira road	Emergency	Paved	PK 33+100	None	N°RME/2011 - 2012 / 32	RMF	ENGINEERING REGIMENT	RTDA	166,770,714 RWF	21-Feb-12	15-Dec-12	9-Feb-12	2	9-Feb-12	3

EMERGENCY WORKS FOR PREVENTION OF INFILTRATION AT GISWI - UWINTERO ROAD SECTION, RETAINING WALL AT NYARUSHISHI SECTOR AND ROAD DEVIATION AT MUNINI SECTOR	EMERGENCY WORKS FOR PREVENTION OF INFILTRATION AT GISWI - UWINTERO ROAD SECTION, RETAINING WALL AT NYARUSHISHI SECTOR AND ROAD DEVIATION AT MUNINI SECTOR	Emergency	unpaved		None	N'RME/2012 - 2013 / 05	RMF	ENGINEERING REGIMENT	RTDA	92,877,950 RWF	24-Jul-12	2-May-12	2-Aug-12	3	not yet	3
Supply and Installation of Urgent Road Traffic Signs on Bazette and Rwaza Black spots in Rubavu District & Painting three humps on Huye road at the entrance of National University of Rwanda.	Supply and Installation of Urgent Road Traffic Signs on Bazette and Rwaza Black spots in Rubavu District & Painting three humps on Huye road at the entrance of National University of Rwanda.	Supply and Installation	Paved		None	147/RTDA/011	GOR	CLUBA ALFIO		2,325,644 RWF	11-Jan-11	11-Jan-11	12-Jan-11	1	12-Jan-11	0
Supply and Installation of road traffic signs on Muhanga-Karongi and Huye-Nyamagabe National roads & Overhead gantry sign boards at 12 Borders.	Supply and Installation of road traffic signs on Muhanga-Karongi and Huye-Nyamagabe National roads & Overhead gantry sign boards at 12 Borders.	Supply and Installation	Paved	152	007/F/2012-NO/PLAN/RTDA	013/RTDA/012	GOR	K CRGA LTD		556,074,885 RWF	30-Mar-12	30-Mar-12	30-Jun-12	3	31-Aug-12	1
Supply and Installation of road traffic signs on Kigali-Akanyaru road and Kigali-Kayanza road.	Supply and Installation of road traffic signs on Kigali-Akanyaru road and Kigali-Kayanza road.	Supply and Installation	paved	157	003/F/2011-N/RTDA	101012	GOR	SIGNBOARD DEVELOPMENT LTD		344,835,884 RWF	3-Jan-12	3-Jan-12	6-Jan-12	3	7-Jan-12	1
Painting 3 humps on Musanze road at the entrance of Hospital and 5 humps on Rubavu Urban road & 16 road markings on these roads.	Painting 3 humps on Musanze road at the entrance of Hospital and 5 humps on Rubavu Urban road & 16 road markings on these roads.	Painting Humps	paved		None	None	GOR	SIGNBOARD DEVELOPMENT LTD			5-Mar-12	5-Mar-12	19-Mar-12	0.47		
Construction of the road to Tumba College of Technology	Construction of the road to Tumba College of Technology	Rehabilitation and Upgrading	Paved	9.5	020/W/2012-N/PLAN/RTDA	not yet	JICA , GOR	Not yet	Not yet	None	None	None	None	0	None	0
Detailed studies for roads of access to tea Gatara and Kivu-Muganza tea factories.	Detailed studies for roads of access to tea Gatara and Kivu-Muganza tea factories.	Rehabilitation Periodic	Unpaved	18.63	None	RMF/2010-2011/34	GOR/RMF	MULTI CONSTRUCT		28,000,000 RWF	26-Nov-10	12-Jun-10	3-Jan-11	3	3-Jan-11	
Emergency Works of Rehabilitation of Musanze - Kinigi asphalt road	Patching of potholes on Musanze - Kinigi asphalt road, Construction of the retaining wall on Musanze - Rubavu asphalt road and well as the construction of the storm water drainage.	Emergency	Paved	15	Short List	RMF/2012-2013/09	RMF	ECOAT	RTDA	308,342,626 RWF	30-Jul-12	31-May-12	30-Jul-12	2	PROVISIONAL RECEPTION REQUESTED	0
Emergency Maintenance of construction of the retaining wall on Rubengera - Phinda earth road at Kivumu and on Brasserie - Nyamwenda - Nkora earth road at Cymbiri	Construction of the retaining wall on both roads	Emergency	Unpaved	2	N/A single source	RMF/2012-2013/11	RMF	Engineering regiment	RTDA	50,250,000 RWF	10-Aug-12	4-Jun-12	3-Sep-12	3	PROVISIONAL RECEPTION REQUESTED	0
Emergency Maintenance repair Works for repair of damaged section on Kaharondo - Hotel Akagera earth road at Kaditindimba	Embankment repair (elevation)	Emergency	Unpaved	2	N/A single source	RMF/2012-2013/13	RMF	Engineering regiment	RTDA	125,906,500 RWF	10-Aug-12	4-Jun-12	3-Sep-12	3	PROVISIONAL RECEPTION REQUESTED	0
Emergency Maintenance repair Works for Karongi - Rusizi road	Construction of the retaining wall and patching of potholes	Emergency	Unpaved	5	N/A single source	RMF/2012-2013/12	RMF	Engineering regiment	RTDA	104,979,500 RWF	10-Aug-12	21-May-12	20-Aug-12	3		2
RWESERO DAM REPAIR WORKS	RWESERO DAM REPAIR WORKS	Emergency			None	1315/CORP/012	RMF	EGECOR		74,026,828 RWF		16-Jun-12	16-Oct-12	4		
Routine maintenance of Rubengeri-Nyakama-Cyanka	routine maintenance	routine maintenance	paved road	34	None	RMF/2011-2012/24	RMF	ECOBEL	RTDA	14,664,000 RWF	29-Dec-11	1-Dec-12	11-Dec-12	10	11-Dec-12	0
Jomba-Shyira	Rehabilitation and periodic maintenance	Rehabilitation	unpaved	15	Short List	11.07.029/983/12/LTU-DIR/YM/jps	EWSA+ RTDA	ECOTIBAT	C.C.C	3,212,743,200 RWF	19-Mar-12	31-Jan-12	31-Oct-12	9	31-Oct-12	2.67
Construction of a Retaining wall at Giciza and deviation of Koko river at pk 27-600 Rubengera -Rugero road	Construction of a Retaining wall at Giciza and deviation of Koko river at pk 27-600 Rubengera -Rugero road	EMERGENCY	Retaining Wall		Short List	RMF/2010-2011/40	RMF	EUR	BE KIADY	202,722,702 RWF	12-Jan-11	12-Jan-11	15-Aug-11	4	26-Jul-12	3
PERIODIC MAINTENANCE WORKS OF PINDURA-BWEYEYE	routine maintenance	routine maintenance	unpaved	32	017/S/2011-IOMNT/RTDA	RMF/2012-2013/01	RMF	EMP/C.P.A		16,516,000 RWF	7-Oct-12	15-Jul-12	15-Sep-12	2	15-Aug-12	0
Cyakabiri Nyabikenke Ndasu lot 2	Subgrade reshaping, layer of a new murram layer thick of 20 cm and provide an effective road drainage	Improvement works	Unpaved	34.558	NO 118/T/2009-1MININFRA/RPPA	RMF/2009-2010/53	RMF	SOBETRA UGANDA LTD	TECOS	3,020,371,003 RWF	7-May-10	21-Jun-10	21-Apr-11	10	Correction of provisional handover remarks on goring/ replacement of old timbers on the bridges)	5
Kazabe Rutsiro Gashubi	Subgrade reshaping, layer of a new murram layer thick of 20 cm and provide an effective road drainage and rehabilitation of bridges	Improvement works	Unpaved	55.322	no 042/T/2010-N/MININFRA/RPPA	RMF/2010-2011/08	RMF	ENTREPRISE USENGIMANA RICHARD	TECOS	3,392,802,054 RWF	1-Sep-10	15-Sep-10	15-Oct-11	14	The contractor completed the penalty period and the technical	3
Access road to karongi tea Factory (Karongi Gasenyi and Rugabano Gasenyi)	Subgrade reshaping, layer of a new murram layer thick of 20 cm and provide an effective road drainage	Improvement works	Unpaved	15	003/v/2011-N/RTDA	Contract negotiations have been done but there are no funds. Few amount has	GOR	FIECO	TECOS	1,228,910,469 RWF	not yet	Not yet	Not yet	Not yet	Not yet	0
Rehabilitation of Kigali-Gatuma road	Rehabilitation of Kigali-Gatuma road	Rehabilitation	Paved	77.8	peAd/130264/D/WKS	2011/001/UE/MT	EU	STRABAG	R-ENGINEERIN	32,982,999.50 Eur	15-Nov-11	2-Jan-12	2-Jul-14	30	Not yet	not yet

Division	Status	Amount_Paid	Engineer_in_Charge
Development	100%	99%	KAGABO Achille
Development	100%	99,60%	KAGABO Achille
Development	48%	9,874,855,293 RWF	RWAKIGARAMA Fabien
DEVELOPMENT	25%	0	RWAKIGARAMA Fabien
DEVELOPMENT	69%	0	RWAKIGARAMA Fabien
DEVELOPMENT	80%	None	RWAKIGARAMA Fabien
DEVELOPMENT	100%	4, 315, 480, 134 FRW	RWAKIGARAMA Fabien
DEVELOPMENT	100%	923,659,660 RWF	RWAKIGARAMA Fabien
Development	90%	134,712,991,240 RWF	UWITONZE Fr. Xavier
Development	78%	718,816,560 RWF	UWITONZE Fr. Xavier
Development	100%	100%	UWITONZE Fr. Xavier
Development	100%	22,170,204,740 RWF	UWITONZE Fr. Xavier
Development	100%	578,572,560 RWF	UWITONZE Fr. Xavier
Development	100%	592,784,064 RWF	UWITONZE Fr. Xavier
development	97%	12,403,159,140 RWF	Jacqueline MANIRAGUHA
development	100%	1,463,023,796 RWF	Jacqueline MANIRAGUHA
development	100%	1,801,260,389 RWF	Jacqueline MANIRAGUHA

development		5,369,880,982 RWF	Jacqueline MANIRAGUHA
development		1,801,260,389 RWF	Jacqueline MANIRAGUHA
Maintenance	100%	3,657,505,818 RWF	MUHOZA Albert
Maintenance	100%	2,939,914,635 RWF	MUHOZA Albert
Maintenance	100%	2,235,160,143 RWF	MUHOZA Albert
Maintenance	0%	104,273,220 RWF	MUHOZA Albert
Maintenance	100%	2,571,825,839 RWF	Dieudonné GARUKA
Maintenance	Contractor has stopped working now we are preparing the meeting with MGS and		Pacifique MPORANAYO
Maintenance	Review of the Study and Site installation	0	Pacifique MPORANAYO
Maintenance	55%	0	Rutera Rose
Maintenance	20%	204,991,577.9 RWF	Imena MUNYAMPENDA
Maintenance	83%	0	Perpetue
Maintenance	23%	0	UWANJYE Yvette
Maintenance	PROGRESSING	29,576,872.5 RWF	UWANJYE Yvette

Maintenance	48%	0	UWANJYE Yvette
planning	100%	2,325,544 RWF	Verjus Hadelin
planning	95%	556,074,885 RWF	Verjus Hadelin
planning	Technical reception	70% of total amount	Verjus Hadelin
planning	100%	100% of total amount	Verjus Hadelin
Planning	Hiring a contractor for works	0	Marcel MASENGO
Planning	100%	28,000,000 RWF	Marcel MASENGO
Maintenance	98%	295626340 RWF	MUNYANEZA Thaddee
Maintenance	98%	0	MUNYANEZA Thaddee
Maintenance	98%	77,722,825 RWF	MUNYANEZA Thaddee
Maintenance	40%	0	MUNYANEZA Thaddee
Maintenance	45%	0	KAGABA Remy
Maintenance	100%	60% OF TOTAL AMOUNT	MWISENEZA Maxime
Maintenance	30%	20 % ADVANCE PAYMENT	MWISENEZA Maxime
Maintenance	100%	100%	MWISENEZA Maxime
Maintenance	100%	16,516,000 RWF	MUNYANEZA George
MAINTENANCE	100%	2,599,726,882 RWF	NSHIMIYIMANA Albert Jackson
MAINTENANCE	80%	1,559,618,455 RWF	NSHIMIYIMANA Albert Jackson
MAINTENANCE	0%	0	NSHIMIYIMANA Albert Jackson
Development	10%	5,260,643.53 Eur	MUGABO Peter

Project_Name	Project_Description
Phase II Dar-es-Salaam-Isaka-Kigali/ Keza-Musongati railway project	Detailed study of the project
Public Transport Master plan for Kigali City	study
Rwanda transport master plan	Strategic Transport Plan
Gatuna OSBP	Gatuna One Stop Border Post will comprise of access (bypass) road, internal roads, car parking area and associated infrastructure as well. The project is expected to stimulate economic growth in the region through improved transportation of people, goods and agricultural produce. The improved border post facilities will lead into safe and efficient movement of trucks across the border.
4 Non – Motorized Transport from KIGALI INSTITUTE OF SCIENCE AND TECHNOLOGY (KIST) – SERENA to CENTREVILLE ROUND ABOUT	Detailed Technical Design & Environmental, Economic and Social Impact Assessment for the Non Motorized Transport (NMT) from KIST/Serena to Centreville roundabout (1.5 Km). <i>The tender process is on going.</i>
Roadside stations at Buranga (Gakenke District), Nyagatovu (KayonzaD) and Kanzenze (Rubavu District)	Consultancy Services for conducting a detailed technical study for the construction of roadside stations at Buranga (Gakenke District), Nyagatovu (KayonzaD) and Kanzenze (Rubavu District)
Manual traffic count survey on national roads	Consultancy services for manual traffic count survey on national unpaved roads
Technical study for the construction of the new Nyabarongo bridge (100m) ad access road (15km)between Kamonyi and Nyarugenge Districts	Technical study for the construction of the new Nyabarongo bridge (100m) ad access road (15km)between Kamonyi and Nyarugenge Districts

Valuation on area earmarked for Bugesera Airport	Valuation on area earmarked for Bugesera Airport
Axle load control	Axle load control
Navigability of Akagera River	study
Feasibility Study on water transport project on lake kivu	feasibility study

Project_Type	Surface_Type	Length[Km]
study	Rail	1971
study	None	None
study	None	None
Construction of OSBP facilities along Uganda Border	Pavement design	None
Consultancy services (Design)	Paved	1.5
Consultancy services (Design)	Paved	3 sites
Consultancy services (survey)	Paved	1700
Technical study	Paved	N/A

study	Paved	N/A
study	Paved	None
study	Water	290
study	Water	None

Tender_No	Contract_No	Financier	Contractor
096/S/2010- IR/MININFRA/AfDB/RPPA	007/RTDA/012	AfDB	CANARAIL Consultant Inc
None	715/RTDA/010	WB	SSI/DHV/ECU ASSOCIATION
None	None	WB	Aurecon
12S09-IR/MINNFRA/RPPA	593/CGPT/9	WB	RRI & BEP
034/S/2012-IO/PLAN/RTDA	Not yet	UNEP	Not yet
035/S/2012/NO/PLAN/RTDA	072/RTDA/012	Japan Embassy	MULTI-CONSTRUCT
002/S/2011/-N/RTDA	066/RTDA/012	Gouvernement of Rwanda	ITEC Engineering Rwanda Ltd
Not yet	Not yet	Not yet	Not yet

Not yet	Not yet	Not yet	Not yet
Not yet	Not yet	GOR	Not yet
12S/09-IR/RPPA	615/CGPT/09	CGPT	ITECO ENGINEERING LTD, ITECO CONSULT LTD AND CLEAN AND GREEN SOLUTIONS LTD
011/S/2011-IRT/DG/RTDA	212/UF&GRI/09	GOR	KNUD E. HANSEN A/S / ASEC CONSULT

Supervisor	Contract_Amount	Contract_Date	Starting_Date	Expected_end_Date
SNC Lavalin	USD 4,228,128	17-Jan-12	17-Feb-12	16-Feb-12
N/A	445,236.05 USD	26-Oct-10	26-Oct-10	26-Oct-11
N/A	587,775 USD	3-Jan-10	3-Jan-10	End September 2012
N/A	142,901,356.00RWF	12-Mar-09	1-Sep-10	6-Mar-10
Not yet	Not yet	Not yet	Not yet	Not yet
N/A	48 085 000 Rwf	8-Jun-12	8-Jun-12	10-Jun-12
N/A	75 581 242 Rwf	20-Jul-12	25-Jul-12	10-Oct-12
Not yet	Not yet	Not yet	Not yet	Not yet

Not yet	Not yet	Not yet	Not yet	Not yet
Not yet	Not yet	Not yet	Not yet	Not yet
MININFRA	543,000 USD	30-Oct-09	22-Dec-09	22-Oct-10
MININFRA	77,703,000 RWF	24-Apr-09	24-May-09	19-Apr-10

Duration_Months	Completion_Date	Extension_Time_Months	Division
12	16-Feb-12	0	DG
12	26-Oct-11	3	Planning
21	28-Sep-12	0	Planning
5.97	Not yet	0	Planning
Not yet	Not yet	0	Planning
2	Not yet	0	Planning
2.5	Not yet	0	Planning
Not yet	Not yet	0	Planning

Not yet	Not yet	0	Planning
Not yet	Not yet	0	Maintenance
10	Not Yet	0	DG'S OFFICE
11	19-Apr-10	0	DG'S OFFICE

Status	Amount_Paid	Engineer_in_Charge
50%	972469.44 USD	Josephine Uwineza
they are preparing the models	445,236.05 USD	Eric NTAGENGERWA
100%		Eric NTAGENGERWA
pending decision on the exact location of the site	0	RUZAGILIZA Francis
0%	0	Therese NIYIBIZI
10%	0	Therese NIYIBIZI
25%	0	Therese NIYIBIZI
The proposals have been submitted. The evaluation is under process and the consultant is expected to be on board early September.	0	MUNYANSHONGORE Honoré

0%	0	Felix NSHIMYUMUREMYI
0%	0	Ndahayo Faustin
THE CONTRACT WITH THE FIRST CONTRACTOR WAS CANCELLED. READY TO HIRE A CONSULTANT	443,670 USD	NSENGIMANA Anselme
100%	77,703,000 RWF	NSENGIMANA Anselme

Project_Name
Improvement works for Kibugabuga-Ruhuha Road project
Kigali-Ruhengeli Road Rehabilitation Project
MULTINATIONAL BURUNDI-RWANDA CYANGUGU(RUSIZI)-NTENDEZI-MWITYAZO (50 Km)
REHABILITATION OF RUSIZI URBAN ROADS AND HEAVY TRUCKS BRIDGE AT RUSIZI II RIVER, LOTS 1,2 AND 3
REHABILITATION OF RUSIZI URBAN ROADS AND HEAVY TRUCKS BRIDGE AT RUSIZI II RIVER, LOTS 1,2 AND 3
REHABILITATION OF RUSIZI URBAN ROADS AND HEAVY TRUCKS BRIDGE AT RUSIZI II RIVER, LOTS 1,2 AND 3
REHABILITATION OF BUGARAMA-RUHWI ROAD
SLOPE REHABILITATION AND PAVEMENT REINSTATEMENT AT PK 28 OF BUGARAMA-RUHWI ROAD

Ngororero-Satinsyi

Bulinga-Remera

Kigali Urban Roads Updrading Project (36 km)

Rehabilitation of Ngororero-Mukamira

Lot I: Ngororero-Kavumu

Lot II: Kavumu-Rubaya-Kabaya

crete congo/nil-ntendezi

BUTARE URBAN STONE ROADS Lot 2 & Lot 3 (of stone paved road and of drainage):stoned roads

BUTARE URBAN STONE ROADS lot 1

ACCESS - ROAD N° 3 & ROAD C

**ACCESS - ROAD N° 1 PAVED ROAD
CONSTRUCTION**

Rehabilitation of Kigali-Gatuna road

Project Description	Project Type
Subgrade reshaping, lay a=of a new murrum layer thick of 20 cm and provide an effective road drainage	Improvement works
Widening the existing road from 6 m to 7 m width by milling the existing road and make a 20cm thick subbase, lay a new 20cm base course layer and a new 5 cm asphalt course layer, then provide 1 m width shoulder on each side of the roadway	Rehabilitation (Upgrading)
Rehabilitation of Cyangugu-Ntendezi paved road section (30 km) Construction and asphaltting the road Ntendezi-Mwityazo section(19 km) Sensitization on HIV/AIDS, environmental and road safety issues.	Rehabilitation and construction
Lot 1: The intervention for the Rehabilitation of the steel arch bridge connecting Bukavu Town and Rusizi District will be done on: - Steel parts; Reinforced concrete elements; aprons; of the footbridge (passerelle) of inspection for the actual rehabilitation works	Rehabilitation;
Lot 2: The rehabilitation of 1.3 Km of the Rusizi Urban Roads has the following component: - Improving the drainage system of the road by setting up the drains under the ditches. Replacement of the existing degraded hydraulic structures; Construction of pedestrians ways of 2 m each side of the road; Reinforcement of the pavement wide of 6 m	Rehabilitation;
Lot 3: The rehabilitation of 1.5 Km of the Rusizi Urban Roads from the junction PENDEZA and KADASOMWA: - Improving the drainage system of the road by setting up the drains under the ditches. -Replacement of the existing degraded hydraulic structures: Construction of	Rehabilitatipon;
The rehabilitation of the Section Bugarama- Ruhwa (7.5) road.	upgrading of bituminous road
Construction of the Concrete Retaining walls at both locations PK 28+400 and PK 28+700; Reinstatement of existing road pavement and Rehabilitation of the existing drainage works	Rehabilitation and construction

<p>Earth road, with drainage system of bridges was well as pipe culverts. The road is covered by marrum to strength the surface, construction of Satsiyi dyke to allow the road to be useful.</p>	<p>Improvement</p>
<p>Earth road, with drainage system of bridges was well as pipe culverts. The road is covered by marrum to strength the surface.</p>	<p>Improvement</p>
<p>The road is covered by Botuminous Concrete, constructuion of walkways, construction of humps, street lighting, construction of drainage and rehabilitation of existing ones.</p>	<p>Paved</p>
<p>The road is covered by a Bituminous Concrete, drainages were rehabilitated and other constructed, traitemet of weak sections by purging</p>	<p>Paved</p>
<p>Earth road, with drainage system of bridges was well as pipe culverts. The road is covered by marrum to strength the surface.</p>	<p>Improvement</p>
<p>Earth road, with drainage system of bridges was well as pipe culverts. The road is covered by marrum to strength the surface.</p>	<p>Improvement</p>
<p>(i)deforestation, scrub clearing, and scraping; (ii)fill and cut excavations and cleansing; (iii)construction of a 7 m large pavement in bituminous concrete; (iv) Cleaning and restoration of pipes and construction of new reinforced concrete hydraulic structures such as pipes; (v) Longitudinal drainage through cleaning, elevation and</p>	<p>rehabilitation</p>
<p>Earth works -Base course of murram of 15cm thickness -Surfacing of paving stones -Sidewalk -Cleansings.</p>	<p>Construction of stoned roads</p>

<p style="text-align: center;">Earth works</p> <ul style="list-style-type: none"> -Base course of murrum of 15cm thickness -Surfacing of paving stones -Sidewalk -Cleansings. 	<p>Construction</p>
<p>The project is located within Kigali City to the North-East of Kigali International Airport. The site is at the end of the KIMIRONKO road up to the road 1, the entrance of KSEZ phase2 coming from Phase 1. It is located on the Kayumba and Zindiro's hills. The access road will connect Kigali City and Kigali Special Economic Zone.</p>	<p>Emergency</p>
<p>The project is located within Kigali City to the North-East of Kigali International Airport. The site is approximately 3km from the main road to Nyagatare off the access to Gasabo and the Free Zone. It is located on the Munini's hill. The access road will connect the Free Zone to the Kigali Industrial Park.</p> <p style="text-align: center;">The project consists of:</p>	<p>Emergency</p>
<p>Rehabilitation of Kigali-Gatuna road</p>	<p>Rehabilitation</p>

Surface_Type	Length[Km]	Tender_No
Unpaved	24.5 km	No 086/T/2010-N/BAD/RPPA
Paved	83.1 km	No 071/T/2009-I/MININFRA/RPPA
Paved	50	140/T/2009-I/MININFRA-FAD/RPPA
paved	38 m	094/T/2010-N/MININFRA-UE/RPPA
paved	1.380 Km plus parking of Kamembe airport	094/T/2010-N/MININFRA-UE/RPPA
paved	1.500 Km	094/T/2010-N/MININFRA-UE/RPPA
Paved	7.5 Km	()
Paved	Around 200 m	Single source

Gravel	21 km	None
Gravel	21.6 km	None
Bituminous Concrete	36 km	Single source
Bituminous Concrete	56 km	None
Gravel	24.7 km	None
Gravel	23 km	None
Paved	30 km	008/W/2011-AIO/PLAN/RTDA-BAD
stone-Paved	4.696km, (0.59Km)	None

Paved	(8.287 km)	None
Paved	(1,8Km),(3.2Km)	None
Paved	2Km	()
Paved	77.8 km	EuropeAid/130264/D/WKS/RW

Contract_No	Financier
374/RTDA/011	BAD
582/CGPT/09	W.B and GOR
448/TRAVAUX ROUTIERS/RTDA-CSEP/010	African Development Bank and the Gouvernement of Rwanda
2010/007/EU/MT	EUROPEAN UNION
2010/008/EU/MT	EUROPEAN UNION
2010/009/EU/MT	EUROPEAN UNION
059/RTDA/011	AFRICAN DEVELOPMENT BANK and GOVERNMENT OF RWANDA
2523/TRAVAUX ROUTIERS/RTDA-CSEP/010	AFRICAN DEVELOPMENT BANK and GOVERNMENT OF RWANDA

350/RTDA/011	AfDB
050/RTDA/011	AfDB
450/UPPR/09	Ex-Im Bank of China
450/UPPR/09	Ex-Im Bank of China
277/TRAVAUX ROUTIER/09	ADB, GoR
278/TRAVAUX ROUTIER/09	ADB, GoR
449/TRAVAUX ROUTIERS/RTDA-CSEP/010	ADB
RMF/2010-2011/06	Government of Rda

RMF.2010-2011/49	Government of Rda,HUYE DISTRICT
293/RTDA/2011	Government of Rda
943/RTDA/010	Government of Rda
2011/001/UE/MT	EU

Contractor	Supervisor	Contract_Amount
MAXWELL-PRIME JOINT VENTURE	INFRAMAD	679,595,769
CHICO Co Ltd	ROUGHTON Internatioanal	32,710,844,349 RWF
China Road and Bridge Corporation	CIRA	29, 278, 660, 301 RWF
HORIZON Constuction	INFRAMAD	161, 408, 840 RWF
HORIZON Construction	None	651, 261, 800 RWF
Joint Venture SEBULIKOKO N. EMMANUEL AND BERCO Construction	None	941, 510 Euros
SOGEA SATOM	GIBB AFRICA LIMITED	4, 315, 480, 134 FRW
CHINA ROAD AND BRIDGE CORPORATION	GIBB AFRICA LIMITED	923,659,660 RWF

GM-CEC	Atlantis s.a.rl	1,519,948,000 RWF
HORIZON Construction	CCC	1,797,041,400 RWF
CRBC	BE KIADY	USD 35917241.7
CRBC	STUDI International	23,093,963,272 RWF
EUR	TECOS	614,587,380 RWF
EUR	TECOS	611,180,600 RWF
China Roads and bridges corporation	inframad	10,633,467,514 RWF
ERGECO	SAFE Construction	1 264 305 929 Rwf

HORIZON Construction Ltd	SAFE Construction	1 801 260 389 RWF
NPD-COTRACO	INFRAMAD	5 369 880 982 RWF
NPD-COTRACO	INFRAMAD	1 801 260 389 RWF
STRABAG	TR-ENGINEERING	32,982,999.50 Eur

Contract_Date	Starting_Date	End_Date	Duration_Months
6-May-11	3-Jun-11	2-Mar-12	8
30-Nov-09	28-Dec-09	28-Mar-12	27
2-Aug-10	8-Oct-10	8-Dec-12	26
24-Dec-10	19-Jul-11	18-Dec-12	5
25-Dec-10	19-Jul-11	18-Dec-12	5
26-Dec-10	19-Jul-11	18-Dec-12	5
2-Aug-11	14-Nov-11	31-May-12	8
14-Jul-12	20-Oct-10	20-Apr-11	6

27-Apr-11	9-May-11	Not yet	7
26-Jul-11	8-Aug-11	Not yet	6
20-Aug-07	Nov. 2009	Nov. 2011	24
29-Sep-08	7-Feb-09	4-Feb-11	18
7-Jan-09	7-Jan-09	31-Dec-09	7
7-Jan-09	7-Jan-09	31-Dec-09	7
2-Aug-10	8-Oct-10	8-Apr-12	18
27-july-2010	16-Aug-10	16-Feb-11	6

2-Mar-11	24-Mar-11	24-Sep-11	6
15-Apr-11	15-Apr-11	1-Aug-11	6
6-Dec-10	10-Aug-10	10-Feb-11	6
15-Nov-11	2-Jan-12	2-Jul-14	30

Completion_Date	Extension_Time_Months	Division
4-May-12	0.87	Development
28-Sep-12	6	Development
xxxxx	xxxxx	Development
31-May-12	5	DEVELOPMENT
31-May-12	5	DEVELOPMENT
31-May-12	5	DEVELOPMENT
31-May-12	0	DEVELOPMENT
31-Aug-12	4.33	DEVELOPMENT

Not yet	3	Development
Not yet	2	Development
17-Oct-11	0	Development
2-Jul-11	6	Development
24-Jun-11	4	Development
24-Jun-11	4	Development
8-Jul-12	3	development
16-Apr-11	2	development

29-Mar-12	0.87	development
17-Dec-12	16	development
17-Dec-12	12	development
Not yet	not yet	Development

Status	Amount Paid	Engineer_in_Charge
78%	64%	KAGABO Achille
97%	27,336,452,622.4593 RWF	KAGABO Achille
48%	9,874,855,293 RWF	RWAKIGARAMA Fabien
25%	0	RWAKIGARAMA Fabien
69%	0	RWAKIGARAMA Fabien
80%	0	RWAKIGARAMA Fabien
100%	4,315,480,134 FRW	RWAKIGARAMA Fabien
100%	923,659,660 RWF	RWAKIGARAMA Fabien

90%	134,712,991,240 RWF	UWITONZE Fr. Xavier
78%	718,816,560 RWF	UWITONZE Fr. Xavier
100%	100%	UWITONZE Fr. Xavier
100%	22,170,204,740 RWF	UWITONZE Fr. Xavier
100%	578,572,560 RWF	UWITONZE Fr. Xavier
100%	592,784,064 RWF	UWITONZE Fr. Xavier
97%	12,403,159,140 RWF	Jacqueline MANIRAGUHA
100%	1,463,023,796 RWF	Jacqueline MANIRAGUHA

100%	1,801,260,389 RWF	Jacqueline MANIRAGUHA
	5,369,880,982 RWF	Jacqueline MANIRAGUHA
	1,801,260,389 RWF	Jacqueline MANIRAGUHA
10%	5,260,643.53 Eur	MUGABO Peter